

EPE GENERATOR INTERCONNECTION QUEUE - ACTIVE

SGIP or LGIP	QUEUE #	APPLICATION DATE	PROJECT NAME	AFFILIATE (Yes/No)	PROJECTED IN-SERVICE DATE	MAX MW (Summer/Winter)	LOCATION (County, State)	LOCATION (Interconnection Point)	TYPE OF SERVICE (ERIS/NRIS)	TYPE OF FACILITY	AVAILABLE STUDIES (Feasibility, System Impact, Facility, Other)	STATUS (In Service, Withdrawn, Terminated)	COMMENTS:
LGIP	LG-17-6-1	6/20/2017	H252W Project	No	6/23/2023	252 MW	Grant County, NM	Hidalgo-Luna 345 kV line approximately 16 miles NE pf Lordsburg, NM.	ER	Wind	ERIS System Impact Restudy Facility Study	LGIA in effect	Original COD was requested for 6/24/2020.
LGIP	LG-17-7-1	7/10/2017	EC500W Project	No	9/20/2019	247 MW	Chavez County, NM	Empire Substation	ER	Wind	ERIS System Impact Restudy Facility Study	LGIA in effect	
LGIP	LG-17-9-1	9/6/2017	D150S Project	No	9/1/2020	150 MW	Doña Ana County, NM	Diablo 115 kV Substation	NR/ER	Solar/Storage mix	SIS; Facility Study	Project Suspended	LGIA in effect
LGIP	LG-17-9-3	9/27/2017	AC120SB Project	No	6/21/2021	120 MW	Otero County, NM	Amrad-Calliente 345 kV line	NR/ER	120 MW Solar/Battery Storage	SIS; Facility Study	LGIA in effect	
LGIP	LG-17-9-5	9/27/2017	ST70S Project	No	6/1/2021	70 MW	Doña Ana County, NM	Santa Teresa 115 kV substation	NR/ER	Solar	SIS; Facility Study	LGIA in effect	
LGIP	LG-19-3-2	3/25/2019	LA130S Project	No	1/5/2022	130 MW	Luna County, NM	Luna-Afton	NR/ER	Solar	None	SIS Study	
LGIP	LG-19-3-3	3/27/2019	NU50B Project	No	5/1/2023	50 MW	El Paso County, TX	Berger/Nuway substation	NR/ER	Battery Storage	None	SIS Study	
LGIP	LG-19-3-4	3/27/2019	CO100SB Project	No	6/1/2022	100 MW	Otero County, NM	Chaparral-Oro Grande 115kV Line	NR/ER	Solar / Storage	None	SIS Study	
LGIP	LG-19-3-5	3/28/2019	NE255G Project	YES	5/1/2023	226/255 MW	El Paso County, TX	Newman 115kV Lines	NR	Gas	None	SIS Study	
LGIP	LG-19-8-28	8/28/2019	HI150S Project	No	12/21/2021	150 MW	Grant County, NM	Hidalgo 345kV Substation	NR/ER	Solar	None	SIS Study	
LGIP	LG-19-9 -13	9/13/2019	VE100S Project	No	6/1/2021	100 MW	Doña Ana County, NM	Verde Substation	NR/ER	Solar	None	SIS Study	
LGIP	LG-19-9-25	9/25/2019	VE75SB Project	No	6/1/2021	75 MW	Doña Ana County, NM	Verde Substation	NR/ER	Solar/Storage Mix	None	SIS Study	
LGIP	LG-19-9-27	9/27/2019	NE255G-2 Project	Yes	5/1/2023	226/255 MW	El Paso County, TX	Newman 115kV Lines	NR/ER	Gas	None	SIS Study	This project will be studied in lieu of project NE255G queue LG-19-3-5 per customer request
LGIP	LG-19-9-30	9/30/2019	HO110SB Project	No	6/30/2021	110 MW	Otero County, NM	Holloman substation	NR/ER	Solar/Storage Mix	None	SIS Study	Project modified to 110 MW prior to SIS agreement
SGIP	SG-19-11-6	11/6/2019	AN20SB Project	No	6/1/2021	20 MW	Dona Ana, NM	Anthony Substation	NR	Solar/Storage Mix	None	SIS Study	